

Projects		
Department	Project Title	Notes
Administration	Cares Act - Business Assistance Program	<a href="#">BOCC approved Business Assistance Program on Friday 7/24/20. Online Application went live on 8/10/2020. As of 12/4 the program closed to new applicants - we finished the program with 517 eligible applicants all but 18 returned the grant paperwork to be funded. All docs have been submitted to Finance.</a>
Administration	Cares Act - Non Profit	<a href="#">BOCC approved Non-Profit Assistance Program on Friday 9/8/20. Online Application went live on 9/18/2020. As of 12/4 the program closed to new applicants - we finished the program with 60 eligible applicants all but 5 returned the grant paperwork to be funded. All docs have been submitted to Finance.</a>
Administration	Cares Act - Individual Assistance Program	<a href="#">BOCC approved the Individual Assistance Program on Tuesday September 29, 2020. Online Application went live on Friday October 22, 2020. As of 12/20/2020 we have approved 423 applications, 434 in review, 92 denied.</a>
Animal Control	Facility	<a href="#">BOCC discussed the conceptual floor plan at the June workshop. Revisions were requested and have been completed. Public Works has completed the topographical survey requested of the area. The last Animal Control Advisory Committee Meeting was postponed due to lack of quorum. The next meeting is scheduled for January 11, 2021 at the PDS Training Room. We will be discussing the latest drawings of the 2 kennels, and actual location on the property for the new shelter so that it can be presented to the BOCC soon thereafter. Once approval from the BOCC is obtained, then soil testing will be done for said location.</a>
Dept. of Health	Interior Building Renovation Project	<a href="#">Award of Bid 20-22 was made at the 10/13/2020 BOCC meeting. Notice to Proceed was issued on 12/18/2020, Construction is expected to be complete in May 2021.</a>
Library	Melrose Library Expansion	<a href="#">Bid 20-28 was awarded at the BoCC November 10th meeting. Contract documents are being assembled and a Notice to Proceed is expected in December 2020. Project Completion Estimated date is late summer of 2021.</a>
Parks & Recreation	Georgetown Park	Pavilion, Playground & Picnic Table installation are complete; Exploring option of boat ramp location. Public Works has completed the mowing. Citizens Mr. Robert Virnstein and Mr. David Girardin have volunteered to attempt to survey & delineate wetlands; they have been informed of the mowing progress.
Parks & Recreation	Florahome Park Historic Building	<a href="#">Florahome Historic Association volunteers continue to work under the direction of building contractor Mike Conroy. The project remains in the demolition phase - interior demolition of both structures is complete. Fundraising efforts are ongoing. The Florahome Historic Association was awarded a \$30,000.00 gift from Vulcan Materials Company.</a>
Planning	Comprehensive Plan Consultant	<a href="#">On January 13, 2021, the Planning Commission is scheduled to complete its final review of proposed changes to the Goals, Objectives and Policies, as well as, changes the Future Land Use Map of the County Comprehensive Plan. The Planning Commission will then forward the recommended changes to the Board of County Commissioners for review and action.</a>
Planning	Citizen Serve Online Permitting	Contract for services has been executed - we are now in the implementation phase. <a href="#">Internal and external teams meet weekly to review and complete implementation of modules. We are still working on implementation of the Planning, Zoning, and Building Modules. We have also started the Code Enforcement modules. IT is sending updated parcel data to Citizenserve as we move closer to going live. I estimate we are only a couple of months out to going live.</a>
Public Works	Ft Gates Ferry Landing	Travis Roberts is leading. FDEP permit revised successfully, Army Core of Engineers permit revision still pending. Pile load calculations have been sent to FDOT, <a href="#">FDOT comments are being reviewed and addressed. Revisions required followed by FDOT review, comments, and approval.</a>
Public Works	Bardin Bridge	<a href="#">Pre-Construction conference was conducted on 12-16-2020, construction is scheduled to begin in min January 2021</a>
Public Works	Lake Susan Road Phase II	FDOT approved final plans. FDOT concurrence obtained. Bid documents being prepared by Public Works for advertisement. Bid docs scheduled to advertised early January 2021
Public Works	St. Johns Ave Resurfacing Palm Ave to CSX Crossing @ Palatka Fire Dept.	<a href="#">90% plans reviewed by Public Works and comments submitted to the designer. The City of Palatka's requests regarding road reconstruction will be presented to the BOCC during the January 2021 Transportation Workshop.</a>
Public Works	CR 310 Bridge Rehabilitation	<a href="#">Award for design services to Civil Services, Inc. the design scheduled to be complete March 26, 2021.</a>
Public Works	Septic To Sewer Conversion	<a href="#">Design underway. Public Works has obtained 55% of the required Utility Easements. Scheduled to advertise for construction by March 2021 pending Utility Easements submissions.</a>
Public Works	Dirt to Pave 2020	<a href="#">Halifax scheduled to begin construction January 4, 2021. Remaining roads scheduled to be awarded December 22, 2020.</a>
Public Works	East Putnam Drainage and Flooding Mitigation	<a href="#">Bid package in process. Survey and ICE required for work within State owned property planned to be submitted to THITF for approval early January 2021. 75% of Temporary Construction Easements obtained.</a>
Public Works	St. Johns Ave Drainage Improvements SR19 - CR309C	<a href="#">Design underway. 90% plans submitted to DEO for review and approval. Supplementary Agreement for an addition \$1.8 million to expand the scope of the project was approved at the November Transportation Workshop. Awaiting Supplemental Agreement from DEO for execution.</a>
Public Works	St. Johns Ave Multi-Use Trail	<a href="#">Plan modifications were submitted to FDOT December 17, 2020. Construction scheduled to begin after approval from FDOT.</a>
Public Works	Road Restriping & Pavement Marking Project -FY20	<a href="#">Striping scheduled to be complete by January 29, 2021</a>
Public Works	E Lar Ln. Drainage Project (Crescent Lake Shores Dr)	<a href="#">QC submittals and safety plan approved by Public Works. Construction scheduled to begin January 4, 2021.</a>
Public Works	Towles Rd Drainage	<a href="#">Bid 21-05 is on the street. Bids are due December 21, 2020</a>
Public Works	Count Wide Drainage Improvements	<a href="#">Designs complete, Bid documents underway. Scheduled to advertise for bid February 1, 2021</a>
Public Works	S. Palm Sidewalk - Druid St to Silver Lake Dr	<a href="#">Design underway. 90% submittal reviewed by Public Works on December 8, 2020. Construction scheduled to begin July 2021.</a>
Public Works	Saratoga Harbor Drainage Project	<a href="#">Design scheduled to be complete by February 1, 2021. Scheduled to advertise for bid March 1, 2021.</a>
Sanitation	Cell 4A Construction	<a href="#">Bid for construction services closed an anticipated award is expected in January 2021 ; Construction is projected to start during Q1 of 2021 &amp; is estimated to take 6 months to complete.</a>