

Projects		
Department	Project Title	Notes
Administration	Cares Act - Business Assistance Program	Program is Complete
Administration	Cares Act - Non Profit	Program is Complete
Administration	Cares Act - Individual Assistance Program	Program is Complete
Animal Control	Facility	The animal control advisory board will be viewing the new building plans presented at the last workshop by commissioner Rawls at their Feb. meeting. They will be making a recommendation to where they want the building to be located and will have a member of the committee come to an upcoming BoCC meeting to make the presentation. Core borings have been authorized in a target area for future development. Mike Troxel has been tasked with this effort.
Dept. of Health	Interior Building Renovation Project	Notice to Proceed was issued on 12/18/2020, Construction is expected to be complete in May 2021.
Library	Melrose Library Expansion	Bid 20-28 was awarded at the BoCC November 10th meeting. Contract documents are being assembled and a Notice to Proceed is expected in February 2021. Project Completion Estimated date is late summer of 2021.
Parks & Recreation	Georgetown Park	Pavilion, Playground & Picnic Table installation are complete; Exploring option of boat ramp location. Public Works has completed the mowing. Citizens Mr. Robert Virmstein and Mr. David Girardin have volunteered to attempt to survey & delineate wetlands; they have been informed of the mowing progress.
Parks & Recreation	Florahome Park Historic Building	Florahome Historic Association volunteers continue to work under the direction of building contractor Mike Conroy. The project remains in the demolition phase - interior demolition of both structures is complete. Fundraising efforts are ongoing. The Florahome Historic Association was awarded a \$30,000.00 gift from Vulcan Materials Company.
Planning	Comprehensive Plan Consultant	On January 27th the Planning Commission is scheduled to act on forwarding proposed changes to the Comprehensive Plan, Goals Objectives and Policies along with proposed changes to the Future Land Use Map to the BOCC for their consideration.
Planning	Citizen Serve Online Permitting	Contract for services has been executed - we are now in the implementation phase. Internal and external teams meet weekly to review and complete implementation of modules. IT is getting all parcel data and GIS information for integration into the new system, assuming the data transfer is complete we anticipate going live March of 2021
Public Works	Ft Gates Ferry Landing	Travis Roberts is leading. FDEP permit revised successfully, Army Core of Engineers permit revision still pending. Pile load calculations have been sent to FDOT, FDOT comments are being reviewed and addressed. Revisions required followed by FDOT review, comments, and approval.
Public Works	Bardin Bridge	Notice to Proceed was issued on 12/18/2020, contract scheduled to begin lane closure on January 25, 2021
Public Works	Lake Susan Road Phase II	FDOT approved final plans. FDOT concurrence obtained. The bid is live, a pre-bid meeting is scheduled for January 25, 2021 and bids are due February 12, 2021.
Public Works	St. Johns Ave Resurfacing Palm Ave to CSX Crossing @ Palatka Fire Dept.	The City of Palatka's requests regarding road reconstruction will be presented to the BOCC during the January 2021 Transportation Workshop.
Public Works	CR 310 Bridge Rehabilitation	Award for design services to Civil Services, Inc.; 30% plans reviewed and approved by Public Works. Design scheduled to be complete by March 26, 2021
Public Works	Septic To Sewer Conversion	Design underway. Public Works has obtained 80% of the required Utility Easements. Scheduled to advertise for construction by March 2021 pending Utility Easements submissions.
Public Works	Dirt to Pave 2020	Halifax scheduled to begin construction January 4, 2021. Besch and Smith scheduled to begin construction February 1, 2021. Awaiting remaining contract documentation from Art Walker for remaining road.
Public Works	East Putnam Drainage and Flooding Mitigation	Public Works completed meeting with SJRWMD on January 14, 2021 for permit determination. SJRWMD is requesting more documentation prior to providing concurrence to proceed. Received Survey needed for TCE on THIF property. Plan on submitting application to THIF for TCE on January 29, 2021. 75% of Temporary Construction Easements obtained.
Public Works	St. Johns Ave Drainage Improvements SR19 - CR309C	Scope modification approved by DEO. Awaiting Supplemental Agreement from DEO for execution. Public Works planning to discuss various design options with the board during the January 26, 2021 Transportation Workshop.
Public Works	St. Johns Ave Multi-Use Trail	Plan modifications were submitted to FDOT December 17, 2020. Construction scheduled to begin after approval from FDOT.
Public Works	Road Restriping & Pavement Marking Project -FY20	Work is substantially complete - in close out phase of the project.
Public Works	E Lar Ln. Drainage Project (Crescent Lake Shores Dr)	Public Works coordinated an on-site meeting with the contractor January 22, 2021. The project boundary lines have been staked out. Construction scheduled to begin January 25, 2021.
Public Works	Towles Rd Drainage	Award is BoCC Consent agenda for today's meeting.
Public Works	Count Wide Drainage Improvements	Public Works coordinated with SJRWMD for permit determination on January 14, 2021 and is required to submit more documentation before construction can begin. Designs are complete, bid documents are underway. Scheduled to advertise after receiving approval from SJRWMD.
Public Works	S. Palm Sidewalk - Druid St to Silver Lake Dr	Design underway. 100% FDOT and Putnam County review scheduled for February 2021. Construction scheduled to begin July 2021.
Public Works	Saratoga Harbor Drainage Project	100% design submittal under review by Public Works. Permit requirements were transferred from Army Corp of Engineers to FDEP. Scheduled to advertise after permit requirements are complete.
Public Works	James A Long Elementary & Jenkins Middle School Safe Routes to School	Notice to Proceed issued to designer on November 5, 2020. 90% submittal scheduled for FDOT / Putnam County review on May 2021. 100% submittal scheduled for FDOT / Putnam County review September 2021.
Sanitation	Cell 4A Construction	Award is on BoCC agenda for formal award at today's meeting