Projects		
Department	Project Title	Notes
		The Port Infrastructure Development Plan funded by a Federal Grant from the Maritime Administration is nearing completion. The final product will be presented to the Port Authority at a public meeting. Port staff is working diligently on
Administration	Port Putnam	having infrastructure projects started to facilitate the resumption of commercial cargo traffic at Port Putnam
Animal Control	Facility	The main office building and kennel buildings are currently under construction and moving along towards completion.
D.ul. e D	Labor Thankald County County	One new shade structure between the pickleball and basketball courts has been ordered. An additional new shade structure
Parks & Recreation Parks & Recreation	John Theobold Sports Complex Project Play	outside of the pickleball courts fence and next to volleyball courts is waiting on permits for installation. The rope bridge, transglide, and spiral tube slide is set to be fixed within a few weeks.
Parks & Recreation	Etoniah Community Park	A new shade structure has been ordered and we are waiting on delivery and installation.
D.ul. 0 D	W-+ Dutom Compt. Commlete	LC11:
Parks & Recreation	West Putnam Sports Complex	Infields will be leveled, graded, and tilled. The well installation is still in progress. Evaluation and Appraisal Report (EAR) Comprehensive Plan Amendment: Consultation services provided by Northeast
		Florida Regional Council. State Coordinated Review transmitted on October 24, 2024. Adoption hearing expected in the
Planning and Development	Evaluation and Appraisal Report	first quarter of calendar year 2025. Callection of twin data from 80-t, woods throughout the County, Awarded to Cornelan Proctor and Cross. The field work is
		Collection of trip data from 80+ roads throughout the County. Awarded to Carnahan Proctor and Cross. The field work is complete. Consultants are processing the data for each collection site and will start building out the analysis tables. I
Planning and Development	Traffic Count	anticipate this will be ready by the first week in December 2024.
		RFQ 23-26 approved by BOCC to engage Alfred Benesch Consulting Services. Data collection is nearing completion. If all items can be delivered within the next couple of weeks, the Consultant should be able to submit the draft report by the end
Planning and Development	Impact Fee Study	of March. Adoption hearing(s) expected in the second quarter of calendar year 2025.
Public Works	Et Catae Farry Landing	The FDOT bridge report was obtained for the landing on the west side. County engineer is in the process of designing the
Public Works	Ft Gates Ferry Landing St. Johns Ave Resurfacing Palm Ave to	repairs needed. No funding source has been identified. Phase 1 in final FDOT acceptance/close out. Phase 2 began construction on 6/10/24. Time extension granted due to
Public Works	CSX Crossing @ Palatka Fire Dept.	hurricanes. Last day of contract is now 4/1/25. Project construction moving smoothly.
		This project was split into 2 phases due to the water expansion project in Paradise Point area of San Mateo. The design of phase 2 roads, which include Fisherman, Creekside, Edgewater, Paradise Point, and Paradise Circle is completed.
Public Works	Dirt to Pave 2022	Construction is 90% complete.
D 11: 3V 1	D: D 2022	Survey and design completed in house. Construction was awarded to 3 contractors. Copper Roads already in construction.
Public Works Public Works	Dirt to Pave 2023 Dirt to Pave 2024	Scheduling pre-construction meetings with remaining contractors: Halifax and North Florida Emulsions. Survey and design in progress in house. Anticipate bid documents in January 2025.
	East Putnam Drainage and Flooding	Construction has been completed.
Public Works	Mitigation - Phase 4	· · · · · · · · · · · · · · · · · · ·
Public Works	St. Johns Ave Drainage Improvements SR19 - CR309C	All segments substantially complete. Final walk through scheduled for 12/12/24. The project is on schedule for the December 2024 deadline.
Dublia Wanka	CR315 Resurfacing Project from SR 20 to	Project is 85% complete
Public Works	SR 100 CR315 Resurfacing Project-Design from	
Public Works	SR 20 South to County Line	Design in process with completion anticipated February 2025.
	Port Buena Vista Waste Water Treatment Plant Conversion and Sewer Main	Project is complete.
Public Works	Extension	
Public Works	Paradise Point Sewer System Hardening and Generator Installation	Currently working with DEP to change scope of work.
Tuble Works	East Palatka Septic to Sewer Project Phase	D. all I. DED I we
Public Works	4	Design will be complete once DEP awards permitting.
Public Works	East Palatka Water Plant Retrofit Project	Project is complete.
Public Works	San Mateo Water Extension Project	We are approximately 98% done with the project with a date of completion of 12/12/24.
		$Tasked\ Engineering\ firm\ for\ design\ recommendations\ for\ Plametto\ Bluff\ Rd/Millican\ Rd\ Drainage\ Basin\ study\ -\ expected\ in\ Rd/Millican\ Rd\ Drainage\ Basin\ study\ -\ expected\ $
Public Works	- U	March 2025.
Public Works	South Putnam Drainage Project East Palatka Watermain Expansion -	DB Civil started construction on 11/20/24.
Public Works	ARPA funded	Project is 10% Complete. Estimated completion date is December 22, 2024.
	Putnam County Water Infrastructure	
Public Works	Project - US Army Corp of Engineers Funded	Waiting for USACE to finish environmental studies. Expected start date is February 2025.
Public Works	Ash St Drainage Project	This project is complete.
Public Works	Rio Vista and Overlook Point Sewer Project	Project is complete.
	HMGP Putnam County Blvd Lift Station	, , , , , , , , , , , , , , , , , , , ,
Public Works	Generator	Design was completed in house. Bids are due for the project on 12/11/2024.
Public Works Public Works	HMGP Paradise Point Retention Pond Countywide Resurfacing - FY23	This project was deemed unnecessary and canceled. Construction was awarded to 3 contractors and work is 85% complete.
Public Works	Asphalt Resurfacing - FY24	Roads will be submitted for approval as identified.
		"