

Projects		
Department	Project Title	Notes
Administration	Port Putnam	Port Infrastructure Development plan complete. Bulkhead design, engineering and permitting about to get underway. Advanced port security system to be completed in the near future. Port Putnam is moving forward ahead of schedule
Animal Control	Facility	The main office building and kennel buildings are currently under construction and moving along towards completion.
Parks & Recreation	John Theobald Sports Complex	The parking lot has been resealed and lines have been painted. The batting cage pavilion has been installed. The volleyball structure has been installed. The pickleball shade structure is in the permitting stage.
Parks & Recreation	Etoniah Community Park	A new shade structure is in the permitting stage.
Parks & Recreation	San Mateo Community Park	A new playground set is tentatively scheduled to begin installation May 5th.
Parks & Recreation	Bostwick Park	The new shade structure is in the permitting stage.
Parks & Recreation	Putnam Aquatic Center	The pool is open for the season, as of yesterday, April 7, 2025. A grant received by The ARC of Putnam is being used to upgrade and update the pool. The project is set to start the end of October 2025.
Planning and Development	Impact Fee Study	The draft final report has been received. County staff and the Consultant will meet on April 9th to discuss the findings of the report and to identify the next steps.
Public Works	Ft Gates Ferry Landing	No funding source has been identified for the required repairs needed to open the west landing.
Public Works	St. Johns Ave Resurfacing Palm Ave to CSX Crossing @ Palatka Fire Dept.	Construction is complete.
Public Works	Dirt to Pave 2022	The project is complete.
Public Works	Dirt to Pave 2023	Construction is ongoing.
Public Works	Dirt to Pave 2024	Final design work is underway. Bid documents are being written. Anticipate going out to bid by mid May 2025.
Public Works	St. Johns Ave Drainage Improvements SR19 - CR309C	Project is complete. Close out paper work is in progress.
Public Works	CR315 Resurfacing Project from SR 20 to SR 100	Construction is complete.
Public Works	CR315 Resurfacing Project-Design from SR 20 South to County Line	Design is completed. RFQ for Construction Engineering Inspection (CEI) services will be issued on April 9, 2025. CEI is required by FDOT to be retained prior to issuing the bid for Construction.
Public Works	Paradise Point Sewer System Hardening and Generator Installation	Currently working with DEP to change scope of work.
Public Works	East Palatka Septic to Sewer Project Phase 4	Bids for construction are due April 29, 2025.
Public Works	San Mateo Water Extension Project	The water main is complete and we have started the conversion. We have put about 20% of the meters in the ground and are about to start hooking up from the meter to the house.
Public Works	Nothern Putnam Drainage Project	Surveying is complete, preliminary design basins will be presented to determine best method to proceed.
Public Works	South Putnam Drainage Project	Phase 1 of project construction is complete. Waiting on final survey to make sure the outfall has the correct elevation for the movement on water to close out Phase 1. Phase 2 bids were due yesterday, April 7, 2025.
Public Works	East Palatka Watermain Expansion - ARPA funded	Project is complete.
Public Works	Putnam County Water Infrastructure Project - US Army Corp of Engineers	Project is on hold.
Public Works	HMGP Putnam County Blvd Lift Station Generator	This project has been awarded and the generator has been ordered.
Public Works	HMGP Paradise Point Retention Pond	The executed funding agreement has been obtained and a proposal for design services is under review by the County engineer.
Public Works	Countywide Resurfacing - FY23	This project is complete.
Public Works	Asphalt Resurfacing - FY24	Design is in progress.
Public Works	Guardrail Repairs - FY25	Bid has been awarded to C Slagter Inc expected to start work middle of April.
Public Works	Currie Road Lift Station Generator	Have HMGP grant paperwork (75%). Awaiting the HMGMP (25%) grant match paperwork. Will be fully funded.
Sanitation	Sanitation Office Building	The sanitation office is being finished. Final interior items are being checked off and the project should be complete in May 2025.

