

Projects		
Department	Project Title	Notes
Administration	Port Putnam	Port Infrastructure Development plan is now complete. Infrastructure improvements are currently underway with the design, engineering and permitting phase of a new bulkhead that will permit resumption of commercial cargo service.
Animal Control	Facility	The main office building and kennel buildings are in the final completion stage. The cat kennel is under construction and the parking lot will soon be paved.
Parks & Recreation	John Theobald Sports Complex	Repairs at Project Play will be completed by the end of this month.
Parks & Recreation	Etoniah Community Park	The new shade structure has been installed.
Parks & Recreation	San Mateo Community Park	The new playground structure has been installed and is ready for play.
Parks & Recreation	Bostwick Park	The new shade structure has been installed.
Parks & Recreation	Putnam Aquatic Center	Swim lessons are in full swing and the pool is open during scheduled hours for lap swim and community swim.
Parks & Recreation	Pico Road Boat Ramp	The Pico Road Boat Ramp parking lot is currently being striped.
Parks & Recreation	Boll Green Boat Ramp	The Boll Green boat ramp entrance will be paved soon.
Planning and Development	Impact Fee Study	We are in the process of laying the ground work for the impact fee ordinance, a calculator has been built to estimate, and our next step is to meet and then send it to citizenserve for final implementation.
Public Works	Ft Gates Ferry Landing	No funding source identified for required repairs to open west landing. We were recently denied award of a grant.
Public Works	Dirt to Pave 2023	Construction is ongoing and is 95% complete.
Public Works	Dirt to Pave 2024	Bid awarded to 2 Contractors on 7/8/25. Copper Roads - 10 roads within District 1, 3 & 4 and Krebs Land Development 5 roads within Districts 2 and 5. Construction to begin in August 2025.
Public Works	CR 315 South Resurfacing Project - from SR 20 South to Marion County County Line	Bringing CEI services to the BOCC today for acceptance to award. Construction bids closed on 7/8/2025 and are currently in review.
Public Works	Paradise Point Sewer System Hardening and Generator Installation	Need to formally request to cancel project and close out.
Public Works	East Palatka Septic to Sewer Project Phase 4	100% Designed. Construction bids came in over budget. We are currently waiting on a grant amendment to modify the scope of work in order to bring the project within budget. We will apply for additional funding for the house connections.
Public Works	San Mateo Water Extension Project	318 meters have been installed. The plumber has completed the installation of 68 of those and the customers are being billed. Another 67 are contracted with a plumber.
Public Works	Nothern Putnam Drainage Project	A Public Meeting was held in Bostwick on 6/17/25 for public input on the Palmetto Bluff Rd/Millican Rd Drainage basin study. Design plans are underway for phased construction.
Public Works	South Putnam Drainage Project	Phase 1 construction to the St Johns River has been completed. Phase 2 (bid 25-13) for additional drainage was awarded to Copper Roads is currently underway.
Public Works	Putnam County Water Infrastructure Project - US Army Corp of Engineers	Project is on hold due to DOGE.
Public Works	Countywide Resurfacing - FY25	Project is out to bid and bids due 8/7/25.
Public Works	Guardrail Repairs - FY25	Bid awarded to C Slagter and repair of 42 guardrail locations throughout Putnam County is currently underway.
Public Works	Currie Road Lift Station Generator	Project fully funded with an HMGP and HMGMP match grant. We are waiting for both fully executed contracts.
Public Works	Heidt Road Culvert Replacement	Applying for HMGP Grant this month.
Public Works	Roddy Road Drainage Reconstruction	Applying for HMGP Grant this month.
Public Works	Gilbert WWTF Efficiency Grant	Has been awarded and we are awaiting the contract from Florida Department of Agriculture and Consumer Services (FDACS).
Public Works	Mobile Generators for Lift Stations	Applied for HMGP Grant 5/21/2025.
Sanitation	Sanitation Office Building	The sanitation office is complete and staff is currently moved in.

